HYDE PARK DEVELOPMENTS

RECEIVED 10 MAY 2026 HYDE PARK Seashore

EGYSMART mimar FOR MODERN ENGINEERING 11/5/2026 RECEIVED

Hyde Park North

Contract Nam :	Remaining finishes works (part A) phase 1	**Contract No.**	Contract Package (SS-CP48)
Contractor :	Egy Smart for modern Engineering	**Date**	6-May-2026
Description :	Damaging at geogrid layers	**Reference No.**	SS-CP48-NCR-0001
Location :	Town house 74	**Program Activity ID.**	

Drawing / Specification Refe : S201

it has been observed that the contractor carried out excavation works adjacent to the keystone retaining wall without prior approval and without implementing the required protection measures .
this activity resulted in :
- cutting and damaging the geogrid reinforcement layers.
- Exposure of the foundations of the adjacent building.

accordingly , immediately stop all related excavation activities , reinstate the damaged geogrid system as per approved design and manufacture recommendation and submit an urgent remedial action plan prepared and certified by specialized / third party geotechnical consultant.
please note that this non-compliance will result a permanent deduction in the upcoming payment certificate to prevent recurrence.

Attachement : (5) A4 hardcopy

Engineer's signature : Date: 6/5/2026

Employer's Consent ☑ PROCEED TO CONTRACTOR ☐ NOT PROCEED TO CONTRACTOR

The Contractor Must Stick to The Consultant recommendation and Corrective action Must be Conducted.

Employer's signatu : Date: 10/5/2026.

Received Contractor's Representative: Date:

Contractor's Comments : ☐ AGREE ☐ DISAGREE

Contractor's signature : Date:

Distribution ☐ Employer ☑ Engineer ☐ Contractor ☐ Others

Engineer's Decision : ☐ ACCEPT ☐ REPAIR ☐ REWORK ☐ REJECT

Engineer's signature : Date:

Distribution ☐ Employer ☐ Engineer ☐ Contractor ☐ Others

Disposition Complete

Contractor's signature : Date :

Engineer's signature : Date :

Employer's signature : Date :

Distribution ☐ Employer ☐ Engineer ☐ Contractor ☐ Others







